MALABAR

Maxwell Underground Coal Mine

and

Drayton Rail Loop and Antiene Rail Spur

Environmental Monitoring Data as required by EPL 1323

and

Noise Monitoring Data as required by Development Consents for SSD 9526 and DA 106-04-00

August 2026

1 INTRODUCTION

The Maxwell Underground Coal Mine is owned by Maxwell Ventures (Management) Pty Limited. This report has been compiled to present environmental monitoring data for the Maxwell Underground Coal Mine Environment Protection Licence 1323. This report complies with Section 66(6) of the *Protection of the Environment Operations Act 1997*.

This report also provides the noise monitoring requirements of Development Consent 9526 for the Maxwell Underground Coal Mine Project and Development Consent DA 106-04-00 for the Maxwell Rail Loop and Antiene Rail Spur.

A summary of the Licence details is provided in **Table 1**.

Table 1. A summary of licence and report details

Environment Protection Licence Number	1323
Licensee Details	Maxwell Ventures (Management) Pty Limited Private Mail Bag 9 Muswellbrook NSW 2333
Premises	Maxwell Underground Coal Mine Thomas Mitchell Drive Muswellbrook NSW 2333
Link to the EPA Register	http://app.epa.nsw.gov.au/prpoeoapp/
Reporting Month	August 2026
Date of Publication	8 October 2026
Version	1
Correction Log	-

2 MONITORING RESULTS

Air quality monitoring results are provided in **Table 2**.

Blast monitoring results are provided in **Table 3.**

Noise monitoring results are provided from **Table 4**.

A map of the monitoring locations is provided in **Appendix 1**.

Table 2. Air quality monitoring results for the reporting period

EPA identification no.	Sampling point	Sampling period start date	Sampling period finished date	Unit of measure	Averaging period	Monitoring frequency	Minimum value	Mean value	Median value	Maximum value
8	ES-01	01/08/2026	31/08/2026	micrograms per cubic metre	5 minutes	Continuous	0	11	10	71
9	ES-02	01/08/2026	31/08/2026	micrograms per cubic metre	1 minute	Continuous	1	10	9	58
10	ES-03	01/08/2026	31/08/2026	micrograms per cubic metre	1 minute	Continuous	0	10	9	81
11	ES-04	01/08/2026	31/08/2026	micrograms per cubic metre	5 minutes	Continuous	0	9	7	344

Sites ES-01 and ES-04 have a Met One E-Sampler device; sites ES-02 and ES-03 have a Palas AQ-Guard Smart device. A summary of data capture during the reporting period is as follows:

1. ES-01: 100% data capture.
2. ES-02: 100% data capture.
3. ES-03: 97% data capture. The device was offline 11/08/2026 14:13 to 12/08/2026 14:03 as the device stopped operating and required a restart. This was reported to the EPA via eConnect.
4. ES-04: 100% data capture.

Table 3. Blast monitoring results for the reporting period

EPA identification no.	Sampling point	Time and Date of blast	Date data obtained	Monitored variable	Unit of measure	Averaging period	Measured value*	100 percentile limit for all blasts during each reporting period	95 percentile limit for all blasts during reporting period	Exceedance (yes/no)	Observations
13	Monitoring location BM1 (Antiene)	No blast during the reporting period	-	Airblast overpressure	dB (Lin Peak)	Instantaneous	-	120	115	-	-
14	Monitoring location BM2 (Plashett)						-			-	-
15	Monitoring location BM3 (Bowfield)						-			-	-
13	Monitoring location BM1 (Antiene)			Ground vibration peak particle velocity	mm/second	Instantaneous	-	10	5	-	-
14	Monitoring location BM2 (Plashett)						-			-	-
15	Monitoring location BM3 (Bowfield)						-			-	-

* The measured value presented is the maximum measured value 15 minutes prior to and 15 minutes after the blast. Whilst the blast monitor measures continuously, measured levels were either very low or did not exceed background levels, and hence no specific measurements can be attributed to the blast. The reporting period for the EPL is 1 May to 30 April each year.

Table 4. Noise monitoring results (dB(A)) for 26 August 2026 compared to the noise criteria in EPL1323 and Development Consent SSD 9526

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)			Evening ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A1\ (1\ minute)}$)			Exceedance (yes/no)	Observations
		Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]		
16	NM1	45	63	NA	46[2]	58	NA	46[2]	52	32	57[2]	77	36	No	Project audible
17	NM2	49[2]	43	NA	45[2]	44	37	45[2]	40	33	57[2]	54	36	No	Project audible
18	NM3	45[2]	55	NA	40[2]	47	NA	40[2]	49	NA	57[2]	68	NA	No	Project inaudible
-	NM4	40	77	NA	35	63	NA	35	71	NA	52	96	NA	No	Project inaudible

Additional Information	
Date of Final Report	23 September 2026
Weather Conditions	Wind speed 0.7 – 3.9 m/s. No rain during monitoring.
Notes	Measured noise sources included traffic, birds, frogs, insects, trains, a distant industrial source, and MU operational noise. The Maxwell Underground Coal Mine Project was inaudible at NM3 and NM4 at all locations and times, however, was audible at NM1 and NM2 during the evening and night-time periods. 1. NA - MU was inaudible or not quantifiable (i.e <20dB(A)) 2. MET conditions outside those specified in Condition L4.3 of EPL, applicable noise limit is noise limit specified in Condition L4.1 plus 5 dB.

Table 5. Noise monitoring results (dB(A)) for 27 August 2026 compared to the noise criteria in EPL1323 and Development Consent SSD 9526

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)			Evening ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A1\ (1\ minute)}$)			Exceedance (yes/no)	Observations
		Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]		
16	NM1	45	68	27	46[2]	57	36	46[2]	47	36	57[2]	66	39	No	Project audible
17	NM2	49[2]	41	30	45[2]	43	31	45[2]	43	37	57[2]	52	39	No	Project audible
18	NM3	45[2]	53	NA	40[2]	51	NA	40[2]	46	NA	57[2]	69	NA	No	Project inaudible
-	NM4	40	76	NA	35	67	NA	35	67	NA	52	94	NA	No	Project inaudible

Additional Information	
Date of Final Report	23 September 2026
Weather Conditions	Wind speed 0.7 – 4.4 m/s. No rain during monitoring.
Notes	Measured noise sources included traffic, birds, frogs, insects, aeroplanes, trains, and MU operational noise. The Maxwell Underground Coal Mine Project was inaudible at NM3 and NM4 at all locations and times, however, was audible at NM1 and NM2 during the day, evening, and night-time periods. 1. NA - MU was inaudible or not quantifiable (i.e <20dB(A)) 2. MET conditions outside those specified in Condition L4.3 of EPL, applicable noise limit is noise limit specified in Condition L4.1 plus 5 dB.

Table 6. Noise monitoring results (dB(A)) for 28 August 2026 compared to the noise criteria in EPL1323 and Development Consent SSD 9526

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)			Evening ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A\ eq\ (15\ minute)}$)			Night ($L_{A1\ (1\ minute)}$)			Exceedance (yes/no)	Observations
		Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]	Criteria	Noise Level, Total	Noise Level, MU[1]		
16	NM1	45	60	NA	46[2]	60	38	46[2]	50	29	57[2]	76	32	No	Project audible
17	NM2	44	41	NA	45[2]	43	34	45[2]	40	35	57[2]	48	38	No	Project audible
18	NM3	45[2]	57	NA	40[2]	54	NA	40[2]	42	NA	57[2]	59	NA	No	Project inaudible
-	NM4	40	74	NA	35	72	NA	35	63	NA	52	91	NA	No	Project inaudible
Additional Information															
Date of Final Report	23 September 2026														
Weather Conditions	Wind speed 0.7 – 3.3 m/s. No rain during monitoring.														
Notes	Measured noise sources included traffic, birds, frogs, insects, trains, and MU operational noise. The Maxwell Underground Coal Mine Project was inaudible at NM3 and NM4 at all locations and times, however, was audible at NM1 and NM2 during the evening and night-time periods. 1. NA - MU was inaudible or not quantifiable (i.e <20dB(A)) 2. MET conditions outside those specified in Condition L4.3 of EPL, applicable noise limit is noise limit specified in Condition L4.1 plus 5 dB.														

Low frequency analysis

The results above in **Table 4 to Table 6** show that the operational and sleep disturbance noise criteria were not exceeded at any location during the reporting period.

Maxwell Underground noise emissions were audible and quantifiable at monitoring locations NM1 and NM2 throughout various monitoring periods during the reporting period. Where Maxwell Underground noise emissions were inaudible, this has been quantified as either 10 dB below the recorded L_{Amin} or <20 dB(A), whichever is the greater.

The Maxwell Underground Mine Noise and Blasting Management Plan details the methodology for assessing the impact of measured low-frequency noise to determine whether a +5 dB “modifying correction factor” is to be added to the measured level and reported.

The correction applies to the mine noise component only. There are many sources of low frequency noise in the acoustic environment of each receiver area (including noise from road and rail traffic). In many cases the C minus A level is greater than 15 due to these other noise sources. In most instances the screening criteria will be the one third octave analysis. The NPI quantitative assessment of noise from Maxwell Underground can only be conducted where the noise was clearly definable, which is at a level typically greater than 30 dB(A) or when there are no other significant sources. Due to this, a low-frequency assessment was able to be conducted for the MU noise measured at NM1 and NM2 across the three consecutive days, during the evening and night-time period. Where low-frequency analysis was possible, the results are presented below and show no exceedance of the low-frequency criteria.

26th August 2026 (Evening) – Low-frequency analysis – NM2 8:45pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	69	57	54	61	48	48	49	44	48	44	41	37
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

26th August 2026 (Night) – Low-frequency analysis – NM1 10:00pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	65	56	50	51	46	43	42	39	40	41	35	30
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

26th August 2026 (Night) – Low-frequency analysis – NM2 11:18pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	70	57	47	46	40	44	44	44	44	39	36	34
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

27th August 2026 (Evening) – Low-frequency analysis – NM1 9:29pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	67	58	56	55	51	49	42	42	42	40	36	33
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

27th August 2026 (Evening) – Low-frequency analysis – NM2 8:50pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	69	61	55	52	46	43	42	42	40	42	37	34
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

27th August 2026 (Night) – Low-frequency analysis – NM1 10:00pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	67	58	57	56	51	50	44	41	43	41	36	33
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

27th August 2026 (Night) – Low-frequency analysis – NM2 11:16pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	70	58	49	48	45	46	45	45	44	42	38	36
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

28th August 2026 (Evening) – Low-frequency analysis – NM1 9:16pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	63	57	56	56	50	50	49	46	45	42	39	37
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

28th August 2026 (Evening) – Low-frequency analysis – NM2 8:26pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	69	54	54	56	52	52	49	49	48	45	43	41
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

28th August 2026 (Night) – Low-frequency analysis – NM2 10:04pm													
Hz/dB(Z)	**One-third octave LZeq,15min threshold level**												
Frequency (Hz)	10	12.5	16	20	25	31.5	40	50	63	80	100	125	160
NM2, dB(Z)	--	69	58	50	50	44	47	46	43	42	40	36	33
Threshold, dB(Z)	92	89	86	77	69	61	54	50	50	48	48	46	44
Exceedance, dB	--	0	0	0	0	0	0	0	0	0	0	0	0

Rail noise

In accordance with Part B1 of Development Consent (DA 106-04-00), the noise management and monitoring system for the Maxwell Rail Loop and Antiene Rail Spur was integrated into the Maxwell Underground attended noise monitoring program to satisfy Part B1(a) and ensure compliance with the operational noise limits. Where operational noise from the Maxwell Rail Loop or Antiene Rail Spur was measured during the attended noise monitoring surveys at EPL locations NM1 and NM2, noise levels were calculated as Leq(15 min) A-weighted decibel values and were compared against the applicable operational noise criteria. The tables below present the results of the rail loop and spur attended noise measurements.

Table 7. Noise monitoring results (dB(A)) for 26 August 2026 compared to the noise criteria in Development Consent DA 106-04-00 for the Maxwell Rail Loop and Antiene Rail Spur

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)		Evening ($L_{A\ eq\ (15\ minute)}$)		Night ($L_{A\ eq\ (15\ minute)}$)		Exceedance (yes/no)
		Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	
16	NM1	40	NA	40	31	40	NA	No
17	NM2	40	NA	40	NA	40	NA	No

NOTES:

1. Maxwell Rail Loop and Antiene Rail Spur noise contribution only
2. NA - Maxwell Rail Loop and Antiene Rail spur was inaudible or not quantifiable (i.e <20dB(A))

Table 8. Noise monitoring results (dB(A)) for 27 August 2026 compared to the noise criteria in Development Consent DA 106-04-00 for the Maxwell Rail Loop and Antiene Rail Spur

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)		Evening ($L_{A\ eq\ (15\ minute)}$)		Night ($L_{A\ eq\ (15\ minute)}$)		Exceedance (yes/no)
		Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	
16	NM1	40	NA	40	34	40	NA	No
17	NM2	40	NA	40	NA	40	NA	No

NOTES:

1. Noise level = Maxwell Rail Loop and Antiene Rail Spur noise contribution only
2. NA - Maxwell Rail Loop and Antiene Rail spur was inaudible or not quantifiable (i.e <20dB(A))

Table 9. Noise monitoring results (dB(A)) for 28 August 2026 compared to the noise criteria in Development Consent DA 106-04-00 for the Maxwell Rail Loop and Antiene Rail Spur

EPA identification no.	Sampling point	Day ($L_{A\ eq\ (15\ minute)}$)		Evening ($L_{A\ eq\ (15\ minute)}$)		Night ($L_{A\ eq\ (15\ minute)}$)		Exceedance (yes/no)
		Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	Criteria	Noise Level[1,2]	
16	NM1	40	NA	40	29	40	NA	No
17	NM2	40	NA	40	NA	40	NA	No

NOTES:

1. Noise level = Maxwell Rail Loop and Antiene Rail Spur noise contribution only
2. NA - Maxwell Rail Loop and Antiene Rail spur was inaudible or not quantifiable (i.e <20dB(A))

APPENDIX 1 – MAP OF MONITORING LOCATIONS